



OWNER EQUITY DOCUMENTATION · NOT AN MSI DRAW

Inspection Report Rollforward

MSI Consultants last certified the ANB construction loan on 24 November 2025 at 97% complete, with every budget line already 100% disbursed. Disbursements 38 and 39 are owner-paid work after that date. Land is restated to \$225,000 (Jason's lot). MSI booked \$350,000. That \$125,000 comes out of uses and owner equity. Plan SF is 10,784: three interior floors plus the bunk over the garage. The 1,250 sq.ft. garage pad is not in that count. The overrun vs the original budget is mostly finishing the basement, which was not in the first cost.

TOTAL PROJECT USES \$5,151,945.81 Land \$225k · MSI restated \$4,289,791.30 plus Disb 38/39	OWNER EQUITY IN \$3,275,795.81 63.6% of uses · loan is \$1,873,950.00	ADDED AFTER MSI \$862,154.51 Disb 38 \$722,819.79 · Disb 39 \$139,334.72
STAN-PAID OF THAT ADD \$859,954.51 CDA Drywall \$2,200.00 not counted as Stan	PLAN SF 10,784 Three floors + bunk over garage. Garage pad 1,250 out.	ALL-IN / SF \$477.74 Construction \$455.07 / SF · land and loan fees out

CAPITAL STACK

Sources still have to equal uses. The ANB loan is fully drawn. MSI printed land at \$350,000. This stack uses \$225,000. Everything after 24 Nov 2025 is owner cash except one \$2,200 CDA Drywall line paid via Mac.

SOURCE	MSI 24 NOV 2025	DISB 38 / 39	CURRENT	SHARE
Construction loan (ANB / Job 313715)	\$1,873,950.00	\$0.00	\$1,873,950.00	36.4%
Owner contribution (incl. additional \$250,000 on MSI; land restated)	\$2,415,841.30	\$859,954.51	\$3,275,795.81	63.6%
Other (CDA Drywall via Mac, Disb 38)	\$0.00	\$2,200.00	\$2,200.00	0.0%
Total sources / uses	\$4,289,791.30	\$862,154.51	\$5,151,945.81	100%

COST CODES · MSI CATEGORIES

Original budget, change orders, and revised budget are from the 24 Nov 2025 MSI report. Previous draws on that report already equal revised budget (100% disbursed). Disb 38 and Disb 39 are added on top. "% Compl." is MSI's last field observation, not a new inspection.

CODE	CATEGORY	REVISED BUDGET	MSI DRAWS	DISB 38	DISB 39	TOTAL TO DATE	VS. MSI BUDGET
1	Permits/Insp./Plans/Eng	\$45,033.47	\$45,033.47	\$1,575.00	\$0.00	\$46,608.47	\$1,575.00
2	Equipment Rental	\$58,053.16	\$58,053.16	\$15,041.27	\$0.00	\$73,094.43	\$15,041.27
3	Excavation	\$223,295.00	\$223,295.00	\$24,102.00	\$58,590.00	\$305,987.00	\$82,692.00
4	Well	\$50,707.25	\$50,707.25	\$0.00	\$0.00	\$50,707.25	\$0.00

CODE	CATEGORY	REVISED BUDGET	MSI DRAWS	DISB 38	DISB 39	TOTAL TO DATE	VS. MSI BUDGET
5	Foundation	\$123,603.62	\$123,603.62	\$0.00	\$0.00	\$123,603.62	\$0.00
6	Log Pack	\$618,205.00	\$618,205.00	\$7,415.74	\$0.00	\$625,620.74	\$7,415.74
7	Stud Pack	\$260,823.72	\$260,823.72	\$0.00	\$0.00	\$260,823.72	\$0.00
8	Framing Labor	\$148,162.47	\$148,162.47	\$0.00	\$0.00	\$148,162.47	\$0.00
9	Log Finishing M&L	\$240,940.67	\$240,940.67	\$135,991.91	\$27,008.63	\$403,941.21	\$163,000.54
10	Windows	\$81,591.68	\$81,591.68	\$0.00	\$0.00	\$81,591.68	\$0.00
11	Doors	\$67,951.56	\$67,951.56	\$2,268.00	\$0.00	\$70,219.56	\$2,268.00
12	Window & Door Install	\$13,164.93	\$13,164.93	\$0.00	\$0.00	\$13,164.93	\$0.00
13	Roof	\$47,940.00	\$47,940.00	\$0.00	\$0.00	\$47,940.00	\$0.00
14	Roof Installation	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	\$0.00
15	Electric	\$189,781.00	\$189,781.00	\$58,229.01	\$11,940.00	\$259,950.01	\$70,169.01
16	Plumbing	\$175,391.06	\$175,391.06	\$24,853.94	\$192.85	\$200,437.85	\$25,046.79
17	HVAC	\$77,350.00	\$77,350.00	\$5,860.00	\$0.00	\$83,210.00	\$5,860.00
18	Masonry	\$92,991.00	\$92,991.00	\$4,046.65	\$0.00	\$97,037.65	\$4,046.65
19	General Provisions	\$89,265.22	\$89,265.22	\$2,110.00	\$350.00	\$91,725.22	\$2,460.00
20	Int. Finishing	\$654,929.70	\$654,929.70	\$426,026.89	\$41,253.24	\$1,122,209.83	\$467,280.13
21	Contractor Fee	\$383,257.10	\$383,257.10	\$0.00	\$0.00	\$383,257.10	\$0.00
22	Contingency	\$348,496.42	\$348,496.42	\$0.00	\$0.00	\$348,496.42	\$0.00
23	Insurance	\$4,345.00	\$4,345.00	\$13,099.38	\$0.00	\$17,444.38	\$13,099.38
–	Uncoded (CDA Drywall via Mac)	\$0.00	\$0.00	\$2,200.00	\$0.00	\$2,200.00	\$2,200.00
Pre / construction costs		\$4,045,279.03	\$4,045,279.03	\$722,819.79	\$139,334.72	\$4,907,433.54	\$862,154.51
Land (Stan: \$225,000 · Jason's lot. MSI printed \$350,000)		\$225,000.00	\$225,000.00	\$0.00	\$0.00	\$225,000.00	\$0.00
Loan fees		\$19,512.27	\$19,512.27	\$0.00	\$0.00	\$19,512.27	\$0.00
Total uses		\$4,289,791.30	\$4,289,791.30	\$722,819.79	\$139,334.72	\$5,151,945.81	\$862,154.51

WHAT MOVED AFTER MSI

- Land is \$225,000. That is Jason's lot, sold to him. MSI booked \$350,000. The \$125,000 difference is off uses and off owner equity. It is not a construction overage.
- Plan SF is 10,784. Three interior floors plus the bunk over the garage. Pence A3 living 3,154. A4 3,178 including bonus. A5 lower has no printed SF (implied 4,452 to make 10,784). Garage pad 1,250 is on A3 and is not in this count.
- All-in \$477.74 / SF on 10,784. Construction only (no land, no loan fees) \$455.07 / SF. Original construction budget \$2,878,861.50 was about \$267 / SF on this denominator.
- The overrun vs that original is mostly finishing the basement. That was not in the first cost. Interior finishing (code 20) went from \$300,000 original to \$654,929.70 on MSI, then \$1,122,209.83 after Disb 38/39.
- Interior finishing (code 20) absorbed \$467,280.13 of the new spend. Cabinets, hardwood, ironwork, tile, lighting fixtures, showers, carpet.
- Log finishing (code 9) \$163,000.54. Timberline T&M plus lodging.
- Excavation / site (code 3) \$82,692.00, including Grand Horizon landscaping \$58,590.00 on Disb 39.
- Electric (code 15) \$70,169.01 after counting Lighting Up Hartsel check 558 (\$8,990.00) once.
- Disb 38 note on the sheet: all payments submitted to Shelby at FNB on 1 July 2026.
- Disb 40 (Mountain Standard \$15,987.56, Kahar \$12,665.56 and \$34,046.00, Reliant final \$34,288.92) is not in this report. Those four lines have no cost code and are marked not paid by Stan / no invoice on file.

DISBURSEMENT 38

98 lines. \$722,819.79 total. \$720,619.79 paid directly by Stan. Uncoded CDA Drywall \$2,200.00 left in uses, not in owner equity.

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY
20	Int. Finishing		Austin Hardwood (50% deposit - full order roughly \$14,300)	\$7,000.00	Stan
20	Int. Finishing		Austin Hardwood (balance due: 4,754.63)	\$4,754.63	Stan
16	Plumbing		Brothers Gutters	\$7,853.94	Stan
20	Int. Finishing		BSW Ironworks	\$22,500.00	Stan
20	Int. Finishing		BSW Ironworks (change order 50% + lodging)	\$6,600.23	Stan
20	Int. Finishing		BSW Ironworks (continuing payment + airbnb balance) - submitted 4/27.	\$3,495.95	Stan
20	Int. Finishing		BSW Ironworks (final payment + lodging)	\$7,828.54	Stan
20	Int. Finishing		BSW Ironworks INV 086 (continuing payment + loding submitted 4/9)	\$3,360.95	Stan
20	Int. Finishing		BSW Ironworks payment continuation	\$11,250.00	Stan
20	Int. Finishing		BSW Railing - Lodging Airbnb security deposit	\$4,314.09	Stan
23	Insurance		Builder's Risk Renewal (extends policy through March)	\$4,341.60	Stan
6	Log Pack	2026-10-16	CC - Alpine Lumber	\$99.11	Stan
6	Log Pack	2026-10-16	CC - Alpine Lumber	\$1,767.34	Stan
6	Log Pack	2026-10-17	CC - Alpine Lumber	\$384.69	Stan
6	Log Pack	2026-10-24	CC - Alpine Lumber	\$162.66	Stan
6	Log Pack	2026-10-24	CC - Alpine Lumber	\$2,666.34	Stan
6	Log Pack	2026-10-31	CC - Alpine Lumber	\$387.36	Stan
6	Log Pack	2026-11-05	CC - Alpine Lumber	\$289.17	Stan
6	Log Pack	2026-11-13	CC - Alpine Lumber	\$138.15	Stan
6	Log Pack	2026-11-17	CC - Alpine Lumber	\$114.59	Stan
6	Log Pack	2026-11-17	CC - Alpine Lumber	\$281.29	Stan
6	Log Pack	2026-11-25	CC - Alpine Lumber	\$58.31	Stan
6	Log Pack	2026-11-25	CC - Alpine Lumber	\$545.84	Stan
6	Log Pack	2026-12-05	CC - Alpine Lumber	\$520.89	Stan
2	Equipment Rental	2026-09-29	CC - Colorado Rental Equipment	\$5,001.60	Stan
2	Equipment Rental	2026-11-10	CC - Colorado Rental Equipment	\$5,001.60	Stan
2	Equipment Rental	2026-11-24	CC - Colorado Rental Equipment	\$5,001.60	Stan
2	Equipment Rental	2026-12-02	CC - Colorado Rental Equipment	\$2,537.27	Stan
2	Equipment Rental	2026-12-08	CC - Credit - Colorado Rental Equipment	-\$2,500.80	Stan
20	Int. Finishing	2026-11-15	CC - Credit - floor & decor	-\$6,336.21	Stan
20	Int. Finishing	2026-10-10	CC - Ferguson Home	\$2,082.96	Stan
20	Int. Finishing	2026-10-17	CC - Floor & Decor	\$2,298.17	Stan
20	Int. Finishing	2026-11-10	CC - Home Depot	\$987.84	Stan
20	Int. Finishing	2026-10-03	CC - Urban Lights Denver	\$18,000.00	Stan
17	HVAC		Comfort Systems Mechanical - final for forced air heating system submitted 5/21	\$5,860.00	Stan
	Uncoded		CDA Drywall (via Mac) submitted 4/4	\$2,200.00	Not Stan
20	Int. Finishing		Craig Hayden - Tile	\$1,808.00	Stan
20	Int. Finishing		Daniel Estrada - fireplace (submitted 5/6/26)	\$6,250.00	Stan
1	Permits/Insp./Plans/Eng		Pence Engineering \$275 submitted on 5.11 with as builts	\$275.00	Stan
3	Excavation		Grand Horizon Enterprises Travis - excavation	\$24,102.00	Stan
16	Plumbing		Grand Lake Plumbing - Water Treatment 50% balance due (total \$17,000)	\$8,500.00	Stan
16	Plumbing		Grand Lake Plumbing - Water Treatment 50% deposit (total \$17,000)	\$8,500.00	Stan
20	Int. Finishing		Hardwood-Lumber stair tread	\$3,681.03	Stan
20	Int. Finishing		Hayden Tile	\$2,810.00	Stan
20	Int. Finishing		Home Depot - additional carpet 5/6/26	\$3,291.68	Stan

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY
20	Int. Finishing		Home Depot (carpet + pads)	\$17,610.13	Stan
20	Int. Finishing		Home Depot (Daniel's order)	\$172.27	Stan
20	Int. Finishing		Home Depot (door handles)	\$3,048.31	Stan
20	Int. Finishing		Home Depot (dummy interior door handle concealed screws)	\$478.78	Stan
20	Int. Finishing		Home Depot (hole saw)	\$97.75	Stan
20	Int. Finishing		Home Depot (laundry)	\$4,368.33	Stan
20	Int. Finishing		Jason Marlow - log washing 2 submitted 5/20	\$1,200.00	Stan
20	Int. Finishing		Jason Marlow - log washing submitted 5/11/26	\$1,500.00	Stan
20	Int. Finishing		K&R concrete deposit (\$70k total invoice)	\$35,000.00	Stan
11	Doors		Krosswood Doors	\$2,268.00	Stan
15	Electric		Lighting Up Hartsel (updated 3/23)	\$26,729.01	Stan
20	Int. Finishing		Mountain Standard Customs	\$35,357.40	Stan
20	Int. Finishing		Mountain Standard Customs	\$31,237.15	Stan
20	Int. Finishing		Mountain Standard Customs	\$24,465.65	Stan
20	Int. Finishing		Mountain Standard Customs - submitted 1/5	\$30,071.20	Stan
20	Int. Finishing		Mountain Standard Customs (Feb - submitted 3/10 / uses remaining \$5k from deposit)	\$25,020.90	Stan
20	Int. Finishing		Mountain Standard Customs (March & First Half of April - submitted on 4/17)	\$49,986.10	Stan
20	Int. Finishing		Mountain Standard Customs May 2026	\$36,049.30	Stan
1	Permits/Insp/Plans/Eng		Mountain State Surveying (height survey)	\$1,300.00	Stan
19	General Provisions		Patriot Portables	\$820.00	Stan
19	General Provisions		Patriot Portables (received 5/3)	\$820.00	Stan
19	General Provisions		Patriot Portables (submitted 1/27)	\$470.00	Stan
15	Electric		Reliant - Light it up Hartsel	\$31,500.00	Stan
20	Int. Finishing		Rocky Mountain Shower Co	\$11,655.70	Stan
18	Masonry		Slowmax via Arkins Park Stone Corporation / deposit (total invoice \$4026.65)	\$2,000.00	Stan
18	Masonry		Slowmax via Arkins Park Stone Corporation / deposit (total invoice \$4026.65)	\$2,046.65	Stan
9	Log Finishing M&L		Timberline 1179	\$16,935.66	Stan
9	Log Finishing M&L		Timberline 1180	\$2,617.72	Stan
9	Log Finishing M&L		Timberline 1181	\$10,482.96	Stan
9	Log Finishing M&L		Timberline 1182 (paint + materials) - submitted 11/16	\$15,142.61	Stan
9	Log Finishing M&L		Timberline 1183 (paint) - submitted 11/22	\$4,475.21	Stan
9	Log Finishing M&L		Timberline 1184 (extended airbnb) - submitted 11/29	\$5,392.65	Stan
9	Log Finishing M&L		Timberline 1185 (time & materials / paint) - submitted 12/5	\$5,842.08	Stan
9	Log Finishing M&L		Timberline 1186 (time & materials) - submitted 12/16	\$5,653.76	Stan
9	Log Finishing M&L		Timberline 1187 (time & materials) - submitted 12/19	\$3,320.28	Stan
9	Log Finishing M&L		Timberline 1188 (time & materials & lodging) - submitted 1/12/26	\$8,078.88	Stan
9	Log Finishing M&L		Timberline 1189 (submitted 1/16)	\$4,792.91	Stan
9	Log Finishing M&L		Timberline 1190 (submitted 1/26)	\$4,925.25	Stan
9	Log Finishing M&L		Timberline 1191 (submitted 2/2)	\$4,888.58	Stan
9	Log Finishing M&L		Timberline 1192 (submitted 2/20)	\$2,204.83	Stan
9	Log Finishing M&L		Timberline 1193 (submitted 3/2)	\$2,711.09	Stan
9	Log Finishing M&L		Timberline 1194 (time & materials) submitted 3/9	\$3,027.27	Stan
9	Log Finishing M&L		Timberline 1195 (T&M) submitted 3/13	\$2,975.25	Stan
9	Log Finishing M&L		Timberline 1196 (T&M) submitted 3/20	\$2,715.82	Stan
9	Log Finishing M&L		Timberline 1197 (T&M) submitted 3/28	\$2,635.50	Stan
9	Log Finishing M&L		Timberline 1198 (T&M) submitted 4/10	\$7,147.89	Stan
9	Log Finishing M&L		Timberline 1199 (T&M) submitted 4/26	\$8,277.49	Stan
9	Log Finishing M&L		timberline 1200 submitted 5/3	\$3,600.00	Stan
9	Log Finishing M&L		timberline 1201 submitted 5/18	\$8,148.22	Stan

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY
20	Int. Finishing		TJ's - mantle and timber	\$6,424.56	Stan
23	Insurance		Unbridled Insurance	\$4,264.22	Stan
23	Insurance		Unbridled Insurance (\$4,493.56) Builder's Risk Extension	\$4,493.56	Stan
20	Int. Finishing		Woodley's Bed set	\$6,305.50	Stan
Disb 38 total				\$722,819.79	

DISBURSEMENT 39

10 lines after dropping one duplicate. Sheet listed \$148,324.72. This report uses \$139,334.72. Lighting Up Hartsel \$8,990.00 / check 558 appeared twice (7/20 and restated 9/14). Kept the 20 July line.

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY
20	Int. Finishing	2026-08-26	Josh Mullinex Tile & Stone	\$800.00	Stan
15	Electric	2026-09-14	Lighting Up Hartsel	\$2,950.00	Stan
9	Log Finishing M&L	2026-09-27	Timberline (1211)	\$7,732.21	Stan
3	Excavation	2026-09-24	Grand Horizon Enterprises (Travis Busse) - landscaping (INV 1185)	\$58,590.00	Stan
16	Plumbing	2026-07-27	Grand Lake Plumbing	\$192.85	Stan
15	Electric	2026-07-20	Lighting Up Hartsel	\$8,990.00	Stan
9	Log Finishing M&L	2026-09-10	Timberline (1209)	\$6,333.83	Stan
20	Int. Finishing	2026-07-15	Mountain standard Customs	\$40,453.24	Stan
9	Log Finishing M&L	2026-07-15	Timberline (1208)	\$12,942.59	Stan
19	General Provisions	2026-09-11	Patriot Portables	\$350.00	Stan
Disb 39 total (adjusted)				\$139,334.72	

HOW TO READ THIS

- This is not a replacement MSI inspection. MSI's last site visit was 24 Nov 2025. Roof replacement and interior fixture install were still in progress then. Interior finishing was 90% complete.
- Bank draw capacity on the MSI budget is exhausted. The add is owner equity, which is the point of the document.
- Cost codes follow the attached MSI report and the Cost Code column on Disb 38 / 39.
- Figures are from the Google sheet export of 8 Oct 2026 and the MSI PDF dated 24 Nov 2025. Land is restated to \$225,000 on Stan's instruction. MSI still shows \$350,000 on the bank certificate. No estimated remaining-to-complete is invented here.