



Job 313715 · Bullis
225 GCR 465 · Grand Lake, CO
MSI last inspection: 24 Nov 2025 · 97%
This rollforward: 8 Oct 2026

OWNER EQUITY DOCUMENTATION · NOT AN MSI DRAW

Inspection Report Rollforward

MSI Consultants last certified the ANB construction loan on 24 November 2025 at 97% complete, with every budget line already 100% disbursed. Disbursements 38 and 39 are owner-paid work after that date. This page puts those invoices on the same MSI cost codes so Stan can show the cash and equity that followed the bank loan.

TOTAL PROJECT USES \$5,276,945.81 MSI \$4,414,791.30 plus Disb 38/39	OWNER EQUITY IN \$3,400,795.81 64.4% of uses · loan is \$1,873,950.00
ADDED AFTER MSI \$862,154.51 Disb 38 \$722,819.79 · Disb 39 \$139,334.72	STAN-PAID OF THAT ADD \$859,954.51 CDA Drywall \$2,200.00 not counted as Stan

Capital stack

Sources still have to equal uses. The ANB loan is fully drawn. Everything after 24 Nov 2025 is owner cash except one \$2,200 CDA Drywall line paid via Mac.

SOURCE	MSI 24 NOV 2025	DISB 38 / 39	CURRENT	SHARE
Construction loan (ANB / Job 313715)	\$1,873,950.00	\$0.00	\$1,873,950.00	35.5%
Owner contribution (incl. additional \$250,000 on MSI)	\$2,540,841.30	\$859,954.51	\$3,400,795.81	64.4%
Other (CDA Drywall via Mac, Disb 38)	\$0.00	\$2,200.00	\$2,200.00	0.0%
Total sources / uses	\$4,414,791.30	\$862,154.51	\$5,276,945.81	100%

Cost codes · MSI categories

Original budget, change orders, and revised budget are from the 24 Nov 2025 MSI report. Previous draws on that report already equal revised budget (100% disbursed). Disb 38 and Disb 39 are added on top. "% Compl." is MSI's last field observation, not a new inspection.

CODE	CATEGORY	ORIGINAL	CO / REV.	REVISED BUDGET	MSI DRAWS	DISB 38	DISB 39	TOTAL TO DATE
1	Permits/Insp./ Plans/Eng	\$45,000.00	\$33.47	\$45,033.47	\$45,033.47	\$1,575.00	\$0.00	\$46,608.47
2	Equipment Rental	\$55,000.00	\$3,053.16	\$58,053.16	\$58,053.16	\$15,041.27	\$0.00	\$73,094.43
3	Excavation	\$100,000.00	\$123,295.00	\$223,295.00	\$223,295.00	\$24,102.00	\$58,590.00	\$305,987.00
4	Well	\$35,000.00	\$15,707.25	\$50,707.25	\$50,707.25	\$0.00	\$0.00	\$50,707.25
5	Foundation	\$125,000.00	-\$1,396.38	\$123,603.62	\$123,603.62	\$0.00	\$0.00	\$123,603.62
6	Log Pack	\$625,000.00	-\$6,795.00	\$618,205.00	\$618,205.00	\$7,415.74	\$0.00	\$625,620.74
7	Stud Pack	\$175,000.00	\$85,823.72	\$260,823.72	\$260,823.72	\$0.00	\$0.00	\$260,823.72
8	Framing Labor	\$130,000.00	\$18,162.47	\$148,162.47	\$148,162.47	\$0.00	\$0.00	\$148,162.47
9	Log Finishing M&L	\$200,000.00	\$40,940.67	\$240,940.67	\$240,940.67	\$135,991.91	\$27,008.63	\$403,941.21
10	Windows	\$80,000.00	\$1,591.68	\$81,591.68	\$81,591.68	\$0.00	\$0.00	\$81,591.68
11	Doors	\$70,000.00	-\$2,048.44	\$67,951.56	\$67,951.56	\$2,268.00	\$0.00	\$70,219.56
12	Window & Door Install	\$35,000.00	-\$21,835.07	\$13,164.93	\$13,164.93	\$0.00	\$0.00	\$13,164.93
13	Roof	\$60,000.00	-\$12,060.00	\$47,940.00	\$47,940.00	\$0.00	\$0.00	\$47,940.00
14	Roof Installation	\$30,000.00	\$20,000.00	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00
15	Electric	\$100,000.00	\$89,781.00	\$189,781.00	\$189,781.00	\$58,229.01	\$11,940.00	\$259,950.01
16	Plumbing	\$125,000.00	\$50,391.06	\$175,391.06	\$175,391.06	\$24,853.94	\$192.85	\$200,437.85
17	HVAC	\$60,000.00	\$17,350.00	\$77,350.00	\$77,350.00	\$5,860.00	\$0.00	\$83,210.00
18	Masonry	\$40,000.00	\$52,991.00	\$92,991.00	\$92,991.00	\$4,046.65	\$0.00	\$97,037.65
19	General Provisions	\$75,000.00	\$14,265.22	\$89,265.22	\$89,265.22	\$2,110.00	\$350.00	\$91,725.22
20	Int. Finishing	\$300,000.00	\$354,929.70	\$654,929.70	\$654,929.70	\$426,026.89	\$41,253.24	\$1,122,209.83
21	Contractor Fee	\$265,312.50	\$117,944.60	\$383,257.10	\$383,257.10	\$0.00	\$0.00	\$383,257.10
22	Contingency	\$136,000.00	\$212,496.42	\$348,496.42	\$348,496.42	\$0.00	\$0.00	\$348,496.42
23	Insurance	\$12,549.00	-\$8,204.00	\$4,345.00	\$4,345.00	\$13,099.38	\$0.00	\$17,444.38
—	Uncoded (CDA Drywall via Mac)	\$0.00	\$0.00	\$0.00	\$0.00	\$2,200.00	\$0.00	\$2,200.00
	Pre / construction costs	\$2,878,861.50	\$1,166,417.53	\$4,045,279.03	\$4,045,279.03	\$722,819.79	\$139,334.72	\$4,907,433.54
	Land	\$350,000.00	\$0.00	\$350,000.00	\$350,000.00	\$0.00	\$0.00	\$350,000.00
	Loan fees	\$19,198.63	\$313.64	\$19,512.27	\$19,512.27	\$0.00	\$0.00	\$19,512.27
	Total uses	\$3,248,060.13	\$1,166,731.17	\$4,414,791.30	\$4,414,791.30	\$722,819.79	\$139,334.72	\$5,276,945.81

What moved after MSI

- Interior finishing (code 20) absorbed \$467,280.13 of the new spend. Cabinets, hardwood, ironwork, tile, lighting fixtures, showers, carpet.
- Log finishing (code 9) \$163,000.54. Timberline T&M plus lodging.
- Excavation / site (code 3) \$82,692.00, including Grand Horizon landscaping \$58,590.00 on Disb 39.
- Electric (code 15) \$70,169.01 after counting Lighting Up Hartsel check 558 (\$8,990.00) once.
- Disb 38 note on the sheet: all payments submitted to Shelby at FNB on 1 July 2026.
- Disb 40 (Mountain Standard \$15,987.56, Kahar \$12,665.56 and \$34,046.00, Reliant final \$34,288.92) is not in this report. Those four lines have no cost code and are marked not paid by Stan / no invoice on file.

Disbursement 38

98 lines. \$722,819.79 total. \$720,619.79 paid directly by Stan. Uncoded CDA Drywall \$2,200.00 left in uses, not in owner equity.

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
20	Int. Finishing		Austin Hardwood (50% deposit - full order roughly \$14,300)	\$7,000.00	Stan	visa 2658
20	Int. Finishing		Austin Hardwood (balance due: 4,754.63)	\$4,754.63	Stan	visa 2658
16	Plumbing		Brothers Gutters	\$7,853.94	Stan	visa 2658
20	Int. Finishing		BSW Ironworks	\$22,500.00	Stan	paid via Bank Check mailed directly to Brennan
20	Int. Finishing		BSW Ironworks (change order 50% + lodging)	\$6,600.23	Stan	check 485 written on 3/24
20	Int. Finishing		BSW Ironworks (continuing payment + airbnb balance) - submitted 4.27.	\$3,495.95	Stan	paid check 534 on 5.1
20	Int. Finishing		BSW Ironworks (final payment + lodging)	\$7,828.54	Stan	paid check 509 on 5.13.26
20	Int. Finishing		BSW Ironworks INV 086 (continuing payment + loding submitted 4/9)	\$3,360.95	Stan	check 530 cut 4.15
20	Int. Finishing		BSW Ironworks payment continuation	\$11,250.00	Stan	check 505
20	Int. Finishing		BSW Railing - Lodging Airbnb security deposit	\$4,314.09	Stan	check 501 written on 11/7
23	Insurance		Builder's Risk Renewal (extends policy through March)	\$4,341.60	Stan	paid CC
6	Log Pack	2026-10-16	CC - Alpine Lumber	\$99.11	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-16	CC - Alpine Lumber	\$1,767.34	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-17	CC - Alpine Lumber	\$384.69	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-24	CC - Alpine Lumber	\$162.66	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-24	CC - Alpine Lumber	\$2,666.34	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-31	CC - Alpine Lumber	\$387.36	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-05	CC - Alpine Lumber	\$289.17	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-13	CC - Alpine Lumber	\$138.15	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-17	CC - Alpine Lumber	\$114.59	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-17	CC - Alpine Lumber	\$281.29	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-25	CC - Alpine Lumber	\$58.31	Stan	
6	Log Pack	2026-11-25	CC - Alpine Lumber	\$545.84	Stan	
6	Log Pack	2026-12-05	CC - Alpine Lumber	\$520.89	Stan	
2	Equipment Rental	2026-09-29	CC - Colorado Rental Equipment	\$5,001.60	Stan	CC 2658 with statement backup
2	Equipment Rental	2026-11-10	CC - Colorado Rental Equipment	\$5,001.60	Stan	CC 2658 with statement backup
2	Equipment Rental	2026-11-24	CC - Colorado Rental Equipment	\$5,001.60	Stan	CC 2658 with statement backup
2	Equipment Rental	2026-12-02	CC - Colorado Rental Equipment	\$2,537.27	Stan	
Disb 38 total				\$722,819.79		

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
2	Equipment Rental	2026-12-08	CC - Credit - Colorado Rental Equipment	-\$2,500.80	Stan	
20	Int. Finishing	2026-11-15	CC - Credit - floor & decor	-\$6,336.21	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-10-10	CC - Ferguson Home	\$2,082.96	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-10-17	CC - Floor & Decor	\$2,298.17	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-11-10	CC - Home Depot	\$987.84	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-10-03	CC - Urban Lights Denver	\$18,000.00	Stan	CC 2658 with statement backup
17	HVAC		Comfort Systems Mechanical - final for forced air heating system submitted 5/21	\$5,860.00	Stan	paid check 511 on 5.29.2026
	Uncoded		CDA Drywall (via Mac) submitted 4/4	\$2,200.00	Not Stan	
20	Int. Finishing		Craig Hayden - Tile	\$1,808.00	Stan	check 540 from 187 on 5.11
20	Int. Finishing		Daniel Estrada - fireplace (submitted 5/6/26)	\$6,250.00	Stan	check deposit for \$3k, then check 540 for balance \$3,250
1	Permits/Insp./Plans/Eng		Pence Engineering \$275 submitted on 5.11 with as builts	\$275.00	Stan	paid check 513 on 5.28.2026
3	Excavation		Grand Horizon Enterprises Travis - excavation	\$24,102.00	Stan	Check 172
16	Plumbing		Grand Lake Plumbing - Water Treatment 50% balance due (total \$17,000)	\$8,500.00	Stan	paid check 475 Feb 6
16	Plumbing		Grand Lake Plumbing - Water Treatment 50% deposit (total \$17,000)	\$8,500.00	Stan	paid check 170 12.12
20	Int. Finishing		Hardwood-Lumber stair tread	\$3,681.03	Stan	SW card
20	Int. Finishing		Hayden Tile	\$2,810.00	Stan	
20	Int. Finishing		Home Depot - additional carpet 5/6/26	\$3,291.68	Stan	visa 2658 paid on 5.6.26
20	Int. Finishing		Home Depot (carpet + pads)	\$17,610.13	Stan	credit card visa 2658
20	Int. Finishing		Home Depot (Daniel's order)	\$172.27	Stan	visa 2658
20	Int. Finishing		Home Depot (door handles)	\$3,048.31	Stan	credit card visa 2658
20	Int. Finishing		Home Depot (dummy interior door handle concealed screws)	\$478.78	Stan	visa 2658
20	Int. Finishing		Home Depot (hole saw)	\$97.75	Stan	visa 2658
20	Int. Finishing		Home Depot (laundry)	\$4,368.33	Stan	visa 2658 purchased in canon city
20	Int. Finishing		Jason Marlow - log washing 2 submitted 5.20	\$1,200.00	Stan	VOIDED check 512 on 5.28.2026 / Paid via PayPal w/ CC 2658 5/11 invoice
20	Int. Finishing		Jason Marlow - log washing submitted 5.11.26	\$1,500.00	Stan	paid via PayPal on 6.5.2026 - visa 2658
20	Int. Finishing			\$35,000.00	Stan	
Disb 38 total				\$722,819.79		

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
			K&R concrete deposit (\$70k total invoice)			paid via check, will get documentation on final invoice showing fully paid
11	Doors		Krosswood Doors	\$2,268.00	Stan	additional fire rated door & master bath
15	Electric		Lighting Up Hartsel (updated 3/23)	\$26,729.01	Stan	includes \$4,300 in deductions on updated invoice. paid via check 1243
20	Int. Finishing		Mountain Standard Customs	\$35,357.40	Stan	check 500 written on 11/7
20	Int. Finishing		Mountain Standard Customs	\$31,237.15	Stan	paid check 481 Mar 2
20	Int. Finishing		Mountain Standard Customs	\$24,465.65	Stan	paid check 168 mountain standard
20	Int. Finishing		Mountain Standard Customs - submitted 1/5	\$30,071.20	Stan	Check 473
20	Int. Finishing		Mountain Standard Customs (Feb - submitted 3/10 / uses remaining \$5k from deposit)	\$25,020.90	Stan	Check 528
20	Int. Finishing		Mountain Standard Customs (March & First Half of April - submitted on 4/17)	\$49,986.10	Stan	paid check 1019 on 5.1
20	Int. Finishing		Mountain Standard Customs May 2026	\$36,049.30	Stan	paid check 523 on 6.17
1	Permits/Insp./ Plans/Eng		Mountain State Surveying (height survey)	\$1,300.00	Stan	paid check 537 on 5.1
19	General Provisions		Patriot Portables	\$820.00	Stan	pay CC
19	General Provisions		Patriot Portables (received 5/3)	\$820.00	Stan	paid on sw on 5.11
19	General Provisions		Patriot Portables (submitted 1.27)	\$470.00	Stan	paid 3/23 visa
15	Electric		Reliant - Light it up Hartsel	\$31,500.00	Stan	paid on stan's UA card 1
20	Int. Finishing		Rocky Mountain Shower Co	\$11,655.70	Stan	
18	Masonry		Slowmax via Arkins Park Stone Corporation / deposit (total invoice \$4026.65)	\$2,000.00	Stan	visa 2658
18	Masonry		Slowmax via Arkins Park Stone Corporation / deposit (total invoice \$4026.65)	\$2,046.65	Stan	visa 2658
9	Log Finishing M&L		Timberline 1179	\$16,935.66	Stan	
9	Log Finishing M&L		Timberline 1180	\$2,617.72	Stan	
9	Log Finishing M&L		Timberline 1181	\$10,482.96	Stan	check 499 written on 11/7
9	Log Finishing M&L		Timberline 1182 (paint + materials) - submitted 11/16	\$15,142.61	Stan	check 440 from 213 account paid on 12/10
Disb 38 total				\$722,819.79		

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
9	Log Finishing M&L		Timberline 1183 (paint) - submitted 11/22	\$4,475.21	Stan	check 169 paid 12.12
9	Log Finishing M&L		Timberline 1184 (extended airbnb) - submitted 11/29	\$5,392.65	Stan	check 169 paid 12.12
9	Log Finishing M&L		Timberline 1185 (time & materials / paint) - submitted 12/5	\$5,842.08	Stan	check 169 paid 12.12
9	Log Finishing M&L		Timberline 1186 (time & materials) - submitted 12/16	\$5,653.76	Stan	
9	Log Finishing M&L		Timberline 1187 (time & materials) - submitted 12/19	\$3,320.28	Stan	
9	Log Finishing M&L		Timberline 1188 (time & materials & lodging) - submitted 1/12/26	\$8,078.88	Stan	check 476 paid 2.6
9	Log Finishing M&L		Timberline 1189 (submitted 1/16)	\$4,792.91	Stan	paid check 480 Mar 2 / needed to be reissued 3.13 / updated check
9	Log Finishing M&L		Timberline 1190 (submitted 1/26)	\$4,925.25	Stan	paid check 480 Mar 2 / needed to be reissued 3.13
9	Log Finishing M&L		Timberline 1191 (submitted 2/2)	\$4,888.58	Stan	paid check 482 Mar 13
9	Log Finishing M&L		Timberline 1192 (submitted 2/20)	\$2,204.83	Stan	paid check 4.8.26 - 527
9	Log Finishing M&L		Timberline 1193 (submitted 3/2)	\$2,711.09	Stan	paid check 4.8.26 - 527
9	Log Finishing M&L		Timberline 1194 (time & materials) submitted 3/9	\$3,027.27	Stan	paid check 4.8.26 - 527
9	Log Finishing M&L		Timberline 1195 (T&M) submitted 3/13	\$2,975.25	Stan	paid check 4.17 - 507
9	Log Finishing M&L		Timberline 1196 (T&M) submitted 3/20	\$2,715.82	Stan	paid check 4.17 - 507
9	Log Finishing M&L		Timberline 1197 (T&M) submitted 3/28	\$2,635.50	Stan	paid check 4.17 - 507
9	Log Finishing M&L		Timberline 1198 (T&M) submitted 4/10	\$7,147.89	Stan	paid check 535 on 5.1
9	Log Finishing M&L		Timberline 1199 (T&M) submitted 4/26	\$8,277.49	Stan	paid check 535 on 5.1
9	Log Finishing M&L		timberline 1200 submitted 5.3	\$3,600.00	Stan	paid check 545 on 5.29.2026
9	Log Finishing M&L		timberline 1201 submitted 5.18	\$8,148.22	Stan	paid check 524 on 6/17
20	Int. Finishing		TJ's - mantle and timber	\$6,424.56	Stan	not sure how stan paid
23	Insurance		Unbridled Insurance	\$4,264.22	Stan	
23	Insurance		Unbridled Insurance (\$4,493.56) Builder's Risk Extension	\$4,493.56	Stan	paid stan's CC 1.14.26
20	Int. Finishing		Woodley's Bed set	\$6,305.50	Stan	visa 2658
Disb 38 total				\$722,819.79		

Disbursement 39

10 lines after dropping one duplicate. Sheet listed \$148,324.72. This report uses \$139,334.72. Lighting Up Hartsel \$8,990.00 / check 558 appeared twice (7/20 and restated 9/14). Kept the 20 July line.

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
20	Int. Finishing	2026-08-26	Josh Mullinex Tile & Stone	\$800.00	Stan	Stan gave check in person, not on file
15	Electric	2026-09-14	Lighting Up Hartsel	\$2,950.00	Stan	check 580 mailed on 10/7
9	Log Finishing M&L	2026-09-27	Timberline (1211)	\$7,732.21	Stan	updated 1211 (previous was \$6,983) new reflects charges from 9/29. check 578 mailed 10/7
3	Excavation	2026-09-24	Grand Horizon Enterprises (Travis Busse) - landscaping (INV 1185)	\$58,590.00	Stan	check 577 mailed on 10/7
16	Plumbing	2026-07-27	Grand Lake Plumbing	\$192.85	Stan	paid on SW Visa 7.27
15	Electric	2026-07-20	Lighting Up Hartsel	\$8,990.00	Stan	check 558 on 7/20
9	Log Finishing M&L	2026-09-10	Timberline (1209)	\$6,333.83	Stan	mailed check on 9.10 check no 1020 from companies FNB
20	Int. Finishing	2026-07-15	Mountain standard Customs	\$40,453.24	Stan	paid check 554 7/15/26
9	Log Finishing M&L	2026-07-15	Timberline (1208)	\$12,942.59	Stan	paid check 1289 7/15/26
19	General Provisions	2026-09-11	Patriot Portables	\$350.00	Stan	invoices 3462 and 3675 (\$150/each)
Disb 39 total (adjusted)				\$139,334.72		

How to read this

- This is not a replacement MSI inspection. MSI's last site visit was 24 Nov 2025. Roof replacement and interior fixture install were still in progress then. Interior finishing was 90% complete.
- Bank draw capacity on the MSI budget is exhausted. The add is owner equity, which is the point of the document.
- Cost codes follow the attached MSI report and the Cost Code column on Disb 38 / 39.
- Figures are from the Google sheet export of 8 Oct 2026 and the MSI PDF dated 24 Nov 2025. No estimated remaining-to-complete is invented here.