



Job 313715 · Bullis
225 GCR 465 · Grand Lake, CO
MSI last inspection: 24 Nov 2025 · 97%
This rollforward: 8 Oct 2026

OWNER EQUITY DOCUMENTATION · NOT AN MSI DRAW

Inspection Report Rollforward

MSI Consultants last certified the ANB construction loan on 24 November 2025 at 97% complete, with every budget line already 100% disbursed. Disbursements 38 and 39 are owner-paid work after that date. Land is restated to \$225,000 (Jason's lot). MSI booked \$350,000. That \$125,000 comes out of uses and owner equity. Plan SF is 11,800 (finished basement + first + second + garage upper). The overrun vs the original budget is mostly finishing the basement, which was not in the first cost.

TOTAL PROJECT USES \$5,151,945.81 Land \$225k · MSI restated \$4,289,791.30 plus Disb 38/39	OWNER EQUITY IN \$3,275,795.81 63.6% of uses · loan is \$1,873,950.00
ADDED AFTER MSI \$862,154.51 Disb 38 \$722,819.79 · Disb 39 \$139,334.72	STAN-PAID OF THAT ADD \$859,954.51 CDA Drywall \$2,200.00 not counted as Stan
PLAN SF 11,800 Finished basement + first + second + garage upper	ALL-IN / SF \$436.61 Construction \$415.88 / SF · land and loan fees out

Capital stack

Sources still have to equal uses. The ANB loan is fully drawn. MSI printed land at \$350,000. This stack uses \$225,000. Everything after 24 Nov 2025 is owner cash except one \$2,200 CDA Drywall line paid via Mac.

SOURCE	MSI 24 NOV 2025	DISB 38 / 39	CURRENT	SHARE
Construction loan (ANB / Job 313715)	\$1,873,950.00	\$0.00	\$1,873,950.00	36.4%
Owner contribution (incl. additional \$250,000 on MSI; land restated)	\$2,415,841.30	\$859,954.51	\$3,275,795.81	63.6%
Other (CDA Drywall via Mac, Disb 38)	\$0.00	\$2,200.00	\$2,200.00	0.0%
Total sources / uses	\$4,289,791.30	\$862,154.51	\$5,151,945.81	100%

Cost codes · MSI categories

Original budget, change orders, and revised budget are from the 24 Nov 2025 MSI report. Previous draws on that report already equal revised budget (100% disbursed). Disb 38 and Disb 39 are added on top. "% Compl." is MSI's last field observation, not a new inspection.

CODE	CATEGORY	ORIGINAL	CO / REV.	REVISED BUDGET	MSI DRAWS	DISB 38	DISB 39	TOTAL TO DATE
1	Permits/Insp./ Plans/Eng	\$45,000.00	\$33.47	\$45,033.47	\$45,033.47	\$1,575.00	\$0.00	\$46,608.47
2	Equipment Rental	\$55,000.00	\$3,053.16	\$58,053.16	\$58,053.16	\$15,041.27	\$0.00	\$73,094.43
3	Excavation	\$100,000.00	\$123,295.00	\$223,295.00	\$223,295.00	\$24,102.00	\$58,590.00	\$305,987.00
4	Well	\$35,000.00	\$15,707.25	\$50,707.25	\$50,707.25	\$0.00	\$0.00	\$50,707.25
5	Foundation	\$125,000.00	-\$1,396.38	\$123,603.62	\$123,603.62	\$0.00	\$0.00	\$123,603.62
6	Log Pack	\$625,000.00	-\$6,795.00	\$618,205.00	\$618,205.00	\$7,415.74	\$0.00	\$625,620.74
7	Stud Pack	\$175,000.00	\$85,823.72	\$260,823.72	\$260,823.72	\$0.00	\$0.00	\$260,823.72
8	Framing Labor	\$130,000.00	\$18,162.47	\$148,162.47	\$148,162.47	\$0.00	\$0.00	\$148,162.47
9	Log Finishing M&L	\$200,000.00	\$40,940.67	\$240,940.67	\$240,940.67	\$135,991.91	\$27,008.63	\$403,941.21
10	Windows	\$80,000.00	\$1,591.68	\$81,591.68	\$81,591.68	\$0.00	\$0.00	\$81,591.68
11	Doors	\$70,000.00	-\$2,048.44	\$67,951.56	\$67,951.56	\$2,268.00	\$0.00	\$70,219.56
12	Window & Door Install	\$35,000.00	-\$21,835.07	\$13,164.93	\$13,164.93	\$0.00	\$0.00	\$13,164.93
13	Roof	\$60,000.00	-\$12,060.00	\$47,940.00	\$47,940.00	\$0.00	\$0.00	\$47,940.00
14	Roof Installation	\$30,000.00	\$20,000.00	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00
15	Electric	\$100,000.00	\$89,781.00	\$189,781.00	\$189,781.00	\$58,229.01	\$11,940.00	\$259,950.01
16	Plumbing	\$125,000.00	\$50,391.06	\$175,391.06	\$175,391.06	\$24,853.94	\$192.85	\$200,437.85
17	HVAC	\$60,000.00	\$17,350.00	\$77,350.00	\$77,350.00	\$5,860.00	\$0.00	\$83,210.00
18	Masonry	\$40,000.00	\$52,991.00	\$92,991.00	\$92,991.00	\$4,046.65	\$0.00	\$97,037.65
19	General Provisions	\$75,000.00	\$14,265.22	\$89,265.22	\$89,265.22	\$2,110.00	\$350.00	\$91,725.22
20	Int. Finishing	\$300,000.00	\$354,929.70	\$654,929.70	\$654,929.70	\$426,026.89	\$41,253.24	\$1,122,209.83
21	Contractor Fee	\$265,312.50	\$117,944.60	\$383,257.10	\$383,257.10	\$0.00	\$0.00	\$383,257.10
22	Contingency	\$136,000.00	\$212,496.42	\$348,496.42	\$348,496.42	\$0.00	\$0.00	\$348,496.42
23	Insurance	\$12,549.00	-\$8,204.00	\$4,345.00	\$4,345.00	\$13,099.38	\$0.00	\$17,444.38
	Pre / construction costs	\$2,878,861.50	\$1,166,417.53	\$4,045,279.03	\$4,045,279.03	\$722,819.79	\$139,334.72	\$4,907,433.54
	Land (Stan: \$225,000 - Jason's lot. MSI printed \$350,000)	\$225,000.00	\$0.00	\$225,000.00	\$225,000.00	\$0.00	\$0.00	\$225,000.00
	Loan fees	\$19,198.63	\$313.64	\$19,512.27	\$19,512.27	\$0.00	\$0.00	\$19,512.27
	Total uses	\$3,123,060.13	\$1,166,731.17	\$4,289,791.30	\$4,289,791.30	\$722,819.79	\$139,334.72	\$5,151,945.81

CODE	CATEGORY	ORIGINAL	CO / REV.	REVISED BUDGET	MSI DRAWS	DISB 38	DISB 39	TOTAL TO DATE
—	Uncoded (CDA Drywall via Mac)	\$0.00	\$0.00	\$0.00	\$0.00	\$2,200.00	\$0.00	\$2,200.00
	Pre / construction costs	\$2,878,861.50	\$1,166,417.53	\$4,045,279.03	\$4,045,279.03	\$722,819.79	\$139,334.72	\$4,907,433.54
	Land (Stan: \$225,000 · Jason's lot. MSI printed \$350,000)	\$225,000.00	\$0.00	\$225,000.00	\$225,000.00	\$0.00	\$0.00	\$225,000.00
	Loan fees	\$19,198.63	\$313.64	\$19,512.27	\$19,512.27	\$0.00	\$0.00	\$19,512.27
	Total uses	\$3,123,060.13	\$1,166,731.17	\$4,289,791.30	\$4,289,791.30	\$722,819.79	\$139,334.72	\$5,151,945.81

What moved after MSI

- Land is \$225,000. That is Jason's lot, sold to him. MSI booked \$350,000. The \$125,000 difference is off uses and off owner equity. It is not a construction overage.
- Plan SF is 11,800. Finished basement + first + second + garage upper. Tracker had 10,900. Bank pack had 11,500. This is Stan's lock 8 Oct 2026.
- All-in \$436.61 / SF on 11,800. Construction only (no land, no loan fees) \$415.88 / SF. Original construction budget \$2,878,861.50 was about \$244 / SF on this denominator.
- The overrun vs that original is mostly finishing the basement. That was not in the first cost. Interior finishing (code 20) went from \$300,000 original to \$654,929.70 on MSI, then \$1,122,209.83 after Disb 38/39.
- Interior finishing (code 20) absorbed \$467,280.13 of the new spend. Cabinets, hardwood, ironwork, tile, lighting fixtures, showers, carpet.
- Log finishing (code 9) \$163,000.54. Timberline T&M plus lodging.
- Excavation / site (code 3) \$82,692.00, including Grand Horizon landscaping \$58,590.00 on Disb 39.
- Electric (code 15) \$70,169.01 after counting Lighting Up Hartsel check 558 (\$8,990.00) once.
- Disb 38 note on the sheet: all payments submitted to Shelby at FNB on 1 July 2026.
- Disb 40 (Mountain Standard \$15,987.56, Kahar \$12,665.56 and \$34,046.00, Reliant final \$34,288.92) is not in this report. Those four lines have no cost code and are marked not paid by Stan / no invoice on file.

Disbursement 38

98 lines. \$722,819.79 total. \$720,619.79 paid directly by Stan. Uncoded CDA Drywall \$2,200.00 left in uses, not in owner equity.

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
20	Int. Finishing		Austin Hardwood (50% deposit - full order roughly \$14,300)	\$7,000.00	Stan	visa 2658
20	Int. Finishing		Austin Hardwood (balance due: 4,754.63)	\$4,754.63	Stan	visa 2658
16	Plumbing		Brothers Gutters	\$7,853.94	Stan	visa 2658
20	Int. Finishing		BSW Ironworks	\$22,500.00	Stan	paid via Bank Check mailed directly to Brennan
20	Int. Finishing		BSW Ironworks (change order 50% + lodging)	\$6,600.23	Stan	check 485 written on 3/24
20	Int. Finishing		BSW Ironworks (continuing payment + airbnb balance) - submitted 4.27.	\$3,495.95	Stan	paid check 534 on 5.1
20	Int. Finishing		BSW Ironworks (final payment + lodging)	\$7,828.54	Stan	paid check 509 on 5.13.26
20	Int. Finishing		BSW Ironworks INV 086 (continuing payment + loding submitted 4/9)	\$3,360.95	Stan	check 530 cut 4.15
20	Int. Finishing		BSW Ironworks payment continuation	\$11,250.00	Stan	check 505
20	Int. Finishing		BSW Railing - Lodging Airbnb security deposit	\$4,314.09	Stan	check 501 written on 11/7
23	Insurance		Builder's Risk Renewal (extends policy through March)	\$4,341.60	Stan	paid CC
6	Log Pack	2026-10-16	CC - Alpine Lumber	\$99.11	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-16	CC - Alpine Lumber	\$1,767.34	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-17	CC - Alpine Lumber	\$384.69	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-24	CC - Alpine Lumber	\$162.66	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-24	CC - Alpine Lumber	\$2,666.34	Stan	CC 2658 with statement backup
6	Log Pack	2026-10-31	CC - Alpine Lumber	\$387.36	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-05	CC - Alpine Lumber	\$289.17	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-13	CC - Alpine Lumber	\$138.15	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-17	CC - Alpine Lumber	\$114.59	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-17	CC - Alpine Lumber	\$281.29	Stan	CC 2658 with statement backup
6	Log Pack	2026-11-25	CC - Alpine Lumber	\$58.31	Stan	
6	Log Pack	2026-11-25	CC - Alpine Lumber	\$545.84	Stan	
6	Log Pack	2026-12-05	CC - Alpine Lumber	\$520.89	Stan	
2	Equipment Rental	2026-09-29	CC - Colorado Rental Equipment	\$5,001.60	Stan	CC 2658 with statement backup
2	Equipment Rental	2026-11-10	CC - Colorado Rental Equipment	\$5,001.60	Stan	CC 2658 with statement backup
2	Equipment Rental	2026-11-24	CC - Colorado Rental Equipment	\$5,001.60	Stan	CC 2658 with statement backup
2	Equipment Rental	2026-12-02	CC - Colorado Rental Equipment	\$2,537.27	Stan	
Disb 38 total				\$722,819.79		

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
2	Equipment Rental	2026-12-08	CC - Credit - Colorado Rental Equipment	-\$2,500.80	Stan	
20	Int. Finishing	2026-11-15	CC - Credit - floor & decor	-\$6,336.21	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-10-10	CC - Ferguson Home	\$2,082.96	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-10-17	CC - Floor & Decor	\$2,298.17	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-11-10	CC - Home Depot	\$987.84	Stan	CC 2658 with statement backup
20	Int. Finishing	2026-10-03	CC - Urban Lights Denver	\$18,000.00	Stan	CC 2658 with statement backup
17	HVAC		Comfort Systems Mechanical - final for forced air heating system submitted 5/21	\$5,860.00	Stan	paid check 511 on 5.29.2026
	Uncoded		CDA Drywall (via Mac) submitted 4/4	\$2,200.00	Not Stan	
20	Int. Finishing		Craig Hayden - Tile	\$1,808.00	Stan	check 540 from 187 on 5.11
20	Int. Finishing		Daniel Estrada - fireplace (submitted 5/6/26)	\$6,250.00	Stan	check deposit for \$3k, then check 540 for balance \$3,250
1	Permits/Insp./Plans/Eng		Pence Engineering \$275 submitted on 5.11 with as builts	\$275.00	Stan	paid check 513 on 5.28.2026
3	Excavation		Grand Horizon Enterprises Travis - excavation	\$24,102.00	Stan	Check 172
16	Plumbing		Grand Lake Plumbing - Water Treatment 50% balance due (total \$17,000)	\$8,500.00	Stan	paid check 475 Feb 6
16	Plumbing		Grand Lake Plumbing - Water Treatment 50% deposit (total \$17,000)	\$8,500.00	Stan	paid check 170 12.12
20	Int. Finishing		Hardwood-Lumber stair tread	\$3,681.03	Stan	SW card
20	Int. Finishing		Hayden Tile	\$2,810.00	Stan	
20	Int. Finishing		Home Depot - additional carpet 5/6/26	\$3,291.68	Stan	visa 2658 paid on 5.6.26
20	Int. Finishing		Home Depot (carpet + pads)	\$17,610.13	Stan	credit card visa 2658
20	Int. Finishing		Home Depot (Daniel's order)	\$172.27	Stan	visa 2658
20	Int. Finishing		Home Depot (door handles)	\$3,048.31	Stan	credit card visa 2658
20	Int. Finishing		Home Depot (dummy interior door handle concealed screws)	\$478.78	Stan	visa 2658
20	Int. Finishing		Home Depot (hole saw)	\$97.75	Stan	visa 2658
20	Int. Finishing		Home Depot (laundry)	\$4,368.33	Stan	visa 2658 purchased in canon city
20	Int. Finishing		Jason Marlow - log washing 2 submitted 5.20	\$1,200.00	Stan	VOIDED check 512 on 5.28.2026 / Paid via PayPal w/ CC 2658 5/11 invoice
20	Int. Finishing		Jason Marlow - log washing submitted 5.11.26	\$1,500.00	Stan	paid via PayPal on 6.5.2026 - visa 2658
20	Int. Finishing			\$35,000.00	Stan	
Disb 38 total				\$722,819.79		

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
			K&R concrete deposit (\$70k total invoice)			paid via check, will get documentation on final invoice showing fully paid
11	Doors		Krosswood Doors	\$2,268.00	Stan	additional fire rated door & master bath
15	Electric		Lighting Up Hartsel (updated 3/23)	\$26,729.01	Stan	includes \$4,300 in deductions on updated invoice. paid via check 1243
20	Int. Finishing		Mountain Standard Customs	\$35,357.40	Stan	check 500 written on 11/7
20	Int. Finishing		Mountain Standard Customs	\$31,237.15	Stan	paid check 481 Mar 2
20	Int. Finishing		Mountain Standard Customs	\$24,465.65	Stan	paid check 168 mountain standard
20	Int. Finishing		Mountain Standard Customs - submitted 1/5	\$30,071.20	Stan	Check 473
20	Int. Finishing		Mountain Standard Customs (Feb - submitted 3/10 / uses remaining \$5k from deposit)	\$25,020.90	Stan	Check 528
20	Int. Finishing		Mountain Standard Customs (March & First Half of April - submited on 4/17)	\$49,986.10	Stan	paid check 1019 on 5.1
20	Int. Finishing		Mountain Standard Customs May 2026	\$36,049.30	Stan	paid check 523 on 6.17
1	Permits/Insp./ Plans/Eng		Mountain State Surveying (height survey)	\$1,300.00	Stan	paid check 537 on 5.1
19	General Provisions		Patriot Portables	\$820.00	Stan	pay CC
19	General Provisions		Patriot Portables (received 5/3)	\$820.00	Stan	paid on sw on 5.11
19	General Provisions		Patriot Portables (submitted 1.27)	\$470.00	Stan	paid 3/23 visa
15	Electric		Reliant - Light it up Hartsel	\$31,500.00	Stan	paid on stan's UA card 1
20	Int. Finishing		Rocky Mountain Shower Co	\$11,655.70	Stan	
18	Masonry		Slowmax via Arkins Park Stone Corporation / deposit (total invoice \$4026.65)	\$2,000.00	Stan	visa 2658
18	Masonry		Slowmax via Arkins Park Stone Corporation / deposit (total invoice \$4026.65)	\$2,046.65	Stan	visa 2658
9	Log Finishing M&L		Timberline 1179	\$16,935.66	Stan	
9	Log Finishing M&L		Timberline 1180	\$2,617.72	Stan	
9	Log Finishing M&L		Timberline 1181	\$10,482.96	Stan	check 499 written on 11/7
9	Log Finishing M&L		Timberline 1182 (paint + materials) - submitted 11/16	\$15,142.61	Stan	check 440 from 213 account paid on 12/10
Disb 38 total				\$722,819.79		

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
9	Log Finishing M&L		Timberline 1183 (paint) - submitted 11/22	\$4,475.21	Stan	check 169 paid 12.12
9	Log Finishing M&L		Timberline 1184 (extended airbnb) - submitted 11/29	\$5,392.65	Stan	check 169 paid 12.12
9	Log Finishing M&L		Timberline 1185 (time & materials / paint) - submitted 12/5	\$5,842.08	Stan	check 169 paid 12.12
9	Log Finishing M&L		Timberline 1186 (time & materials) - submitted 12/16	\$5,653.76	Stan	
9	Log Finishing M&L		Timberline 1187 (time & materials) - submitted 12/19	\$3,320.28	Stan	
9	Log Finishing M&L		Timberline 1188 (time & materials & lodging) - submitted 1/12/26	\$8,078.88	Stan	check 476 paid 2.6
9	Log Finishing M&L		Timberline 1189 (submitted 1/16)	\$4,792.91	Stan	paid check 480 Mar 2 / needed to be reissued 3.13 / updated check
9	Log Finishing M&L		Timberline 1190 (submitted 1/26)	\$4,925.25	Stan	paid check 480 Mar 2 / needed to be reissued 3.13
9	Log Finishing M&L		Timberline 1191 (submitted 2/2)	\$4,888.58	Stan	paid check 482 Mar 13
9	Log Finishing M&L		Timberline 1192 (submitted 2/20)	\$2,204.83	Stan	paid check 4.8.26 - 527
9	Log Finishing M&L		Timberline 1193 (submitted 3/2)	\$2,711.09	Stan	paid check 4.8.26 - 527
9	Log Finishing M&L		Timberline 1194 (time & materials) submitted 3/9	\$3,027.27	Stan	paid check 4.8.26 - 527
9	Log Finishing M&L		Timberline 1195 (T&M) submitted 3/13	\$2,975.25	Stan	paid check 4.17 - 507
9	Log Finishing M&L		Timberline 1196 (T&M) submitted 3/20	\$2,715.82	Stan	paid check 4.17 - 507
9	Log Finishing M&L		Timberline 1197 (T&M) submitted 3/28	\$2,635.50	Stan	paid check 4.17 - 507
9	Log Finishing M&L		Timberline 1198 (T&M) submitted 4/10	\$7,147.89	Stan	paid check 535 on 5.1
9	Log Finishing M&L		Timberline 1199 (T&M) submitted 4/26	\$8,277.49	Stan	paid check 535 on 5.1
9	Log Finishing M&L		timberline 1200 submitted 5.3	\$3,600.00	Stan	paid check 545 on 5.29.2026
9	Log Finishing M&L		timberline 1201 submitted 5.18	\$8,148.22	Stan	paid check 524 on 6/17
20	Int. Finishing		TJ's - mantle and timber	\$6,424.56	Stan	not sure how stan paid
23	Insurance		Unbridled Insurance	\$4,264.22	Stan	
23	Insurance		Unbridled Insurance (\$4,493.56) Builder's Risk Extension	\$4,493.56	Stan	paid stan's CC 1.14.26
20	Int. Finishing		Woodley's Bed set	\$6,305.50	Stan	visa 2658
Disb 38 total				\$722,819.79		

Disbursement 39

10 lines after dropping one duplicate. Sheet listed \$148,324.72. This report uses \$139,334.72. Lighting Up Hartsel \$8,990.00 / check 558 appeared twice (7/20 and restated 9/14). Kept the 20 July line.

CODE	CATEGORY	DATE	VENDOR	AMOUNT	PAID BY	PAYMENT
20	Int. Finishing	2026-08-26	Josh Mullinex Tile & Stone	\$800.00	Stan	Stan gave check in person, not on file
15	Electric	2026-09-14	Lighting Up Hartsel	\$2,950.00	Stan	check 580 mailed on 10/7
9	Log Finishing M&L	2026-09-27	Timberline (1211)	\$7,732.21	Stan	updated 1211 (previous was \$6,983) new reflects charges from 9/29. check 578 mailed 10/7
3	Excavation	2026-09-24	Grand Horizon Enterprises (Travis Busse) - landscaping (INV 1185)	\$58,590.00	Stan	check 577 mailed on 10/7
16	Plumbing	2026-07-27	Grand Lake Plumbing	\$192.85	Stan	paid on SW Visa 7.27
15	Electric	2026-07-20	Lighting Up Hartsel	\$8,990.00	Stan	check 558 on 7/20
9	Log Finishing M&L	2026-09-10	Timberline (1209)	\$6,333.83	Stan	mailed check on 9.10 check no 1020 from companies FNB
20	Int. Finishing	2026-07-15	Mountain standard Customs	\$40,453.24	Stan	paid check 554 7/15/26
9	Log Finishing M&L	2026-07-15	Timberline (1208)	\$12,942.59	Stan	paid check 1289 7/15/26
19	General Provisions	2026-09-11	Patriot Portables	\$350.00	Stan	invoices 3462 and 3675 (\$150/each)
Disb 39 total (adjusted)				\$139,334.72		

How to read this

- This is not a replacement MSI inspection. MSI's last site visit was 24 Nov 2025. Roof replacement and interior fixture install were still in progress then. Interior finishing was 90% complete.
- Bank draw capacity on the MSI budget is exhausted. The add is owner equity, which is the point of the document.
- Cost codes follow the attached MSI report and the Cost Code column on Disb 38 / 39.
- Figures are from the Google sheet export of 8 Oct 2026 and the MSI PDF dated 24 Nov 2025. Land is restated to \$225,000 on Stan's instruction. MSI still shows \$350,000 on the bank certificate. No estimated remaining-to-complete is invented here.